

Daily Road Report			Reporting Date:			12/5/2022
Barbour County HQ/Shop						
Activity Description	Rt Type	Rt Number	Route Name	StartTime	EndTime	Detail
<b>Maintenance</b>						
Canopy Clearing	US	250	Barbour County Highway	7:00AM	3:30PM	Canopy Clearing
Flagging	US	250	Barbour County Highway	7:00AM	3:30PM	Flagging
Stabilization -- Roadway	CO	3	Skyview Drive	7:00AM	3:30PM	Stabilization -- Roadway
Blading -- Unpaved Roadway	CO	3	Skyview Drive	7:00AM	3:30PM	Blading -- Unpaved Roadway
Pull Shoulders or Ditches-- Paved Roadway	CO	6/3	Center Hill	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Skip Patching	CO	57/14	Overfield	7:00AM	3:30PM	Skip Patching
SRIC Support Operations				12:00AM	7:00AM	SRIC Support Operations
<b>Bridge</b>						
Replace Superstructure	CO	36	Carrollton Covered Bridge	6:30AM	5:00PM	Lane Closure
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
<b>Utilities/Oil &amp; Gas</b>						
Braxton County HQ/Shop						
Activity Description	Rt Type	Rt Number	Route Name	StartTime	EndTime	Detail
<b>Maintenance</b>						
Patching of Bituminous Pavements	CO	38	Windy Run	7:00AM	4:30PM	Patching of Bituminous Pavements
Stabilization -- Roadway	CO	18	Lower Sleith Road	7:00AM	4:30PM	Stabilization -- Roadway
Emergency Services	CO	2	Copen Road	7:00AM	4:30PM	Tree removal / clean up
Brush Control -- Machine	CO	40	Polemic	7:00AM	4:30PM	Brush Control -- Machine
<b>Bridge</b>						
Replace Superstructure	US	19	Salt Lick Box Beam	6:30AM	5:00PM	Replace Superstructure
Replace Deteriorated Beams	CO	24	Falls Run Box Beam	6:30AM	5:00PM	One Lane closed
<b>Heavy Maintenance</b>						
Steel Piling Installation	CO	2	Copen Road	7:00AM	3:30PM	Lagging Catchup
<b>Closures</b>						
Road Closure	CO	28/1	Chemical Town	N/A	N/A	Continuous Temporary Road Closure
<b>Construction Projects</b>						
Bridge Construction	WV	4	Upper Gassaway Truss Bridge	N/A	N/A	Orders Construction will be setting forms and rebar for the abutments and tying rebar for cussions.
Guardrail	I	79	Servia - Burnsville Road	N/A	N/A	No work scheduled
Purchase Order	CO	9	Rosedale Road	N/A	N/A	Shoulder Stone if necessary
<b>Utilities/Oil &amp; Gas</b>						
Gilmer County HQ/Shop						

Activity Description	Rt Type	Rt Number	Route Name	StartTime	EndTime	Detail
<b>Maintenance</b>						
Canopy Clearing	US	33	Glenville - Linn	7:00AM	3:30PM	Canopy Clearing
Removing Ditchline Obstacles	CO	50	Steer Run	7:00AM	3:30PM	Removing Ditchline Obstacles
Minor Drainage Structures	CO	50	Steer Run	7:00AM	3:30PM	Minor Drainage Structures
Blading -- Unpaved Roadway	CO	12	Dolphin Drive	7:00AM	3:30PM	Blading -- Unpaved Roadway
Stabilization -- Roadway	CO	12	Dolphin Drive	7:00AM	3:30PM	Stabilization -- Roadway
Blading -- Unpaved Roadway	CO	14	Laurel	7:00AM	3:30PM	Blading -- Unpaved Roadway
Stabilization -- Roadway	CO	14	Laurel	7:00AM	3:30PM	Stabilization -- Roadway
<b>Bridge</b>						
Replace/Repair Expansion	CO	1	Horn Creek W Beam	6:30AM	5:00PM	One Lane closed
<b>Heavy Maintenance</b>						
Steel Piling INstallation	CO	50	Steer Run	7:00AM	3:30PM	Lagging Catchup
<b>Closures</b>						
<b>Construction Projects</b>						
Resurfacing	US	33	Normantown - Glenville Road	N/A	N/A	No work scheduled
<b>Utilities/Oil &amp; Gas</b>						
Lewis County HQ/Shop						
Activity Description	Rt Type	Rt Number	Route Name	StartTime	EndTime	Detail
<b>Maintenance</b>						
Canopy Clearing	US	33	Weston - Linn	7:30AM	4:00PM	Canopy Clearing
Brush Control -- Machine	CO	1/5	Horse Run	7:30AM	4:00PM	Brush Control -- Machine
Brush Control -- Machine	CO	30	Skin Creek	7:30AM	4:00PM	Brush Control -- Machine
Stabilization -- Roadway	CO	30/14	Keith Fork	7:30AM	4:00PM	Stabilization -- Roadway
Removing Ditchline Obstacles	CO	23	Oil Creek	7:30AM	4:00PM	Removing Ditchline Obstacles
Pull Shoulders or Ditches-- Paved Roadway	CO	1/5	Horse Run	7:30AM	4:00PM	Pull Shoulders or Ditches-- Paved Roadway
<b>Bridge</b>						
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
New Bridge Construction	CO	1	Fourth Street Beam/Route 1	N/A	N/A	No work. Contractor has installed the corrected buffered ends on guardrail. Contractor sent punch list on 10/4/22. Meeting held between Bear and WVDOH at D7 HQ on 10/12/22. Project is in finalization stages now that liquidated damages have been resolved.

Roadway Lighting, Signing & RWIS Purchase Order	I CO	79 6	Weston I/C Lighting Exit 99 Fink Road	N/A N/A	N/A N/A	Specialty Group, Inc. will be installing guardrail on this day. LP foundation on exit ramp to 33E needs repaired. Guardrail work needs to be completed. Shoulder stone if necessary
<b>Utilities/Oil &amp; Gas</b>						
Upshur County HQ/Shop						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
<b>Maintenance</b>						
Skip Patching	CO	9/4	Bryan Foster	7:00AM	3:30PM	Skip Patching
Brush Control -- Machine	CO	7	Stone Coal	7:00AM	3:30PM	Brush Control -- Machine
Building and Grounds				7:00AM	3:30PM	Shop
Pull Shoulders or Ditches-- Paved Roadway	CO	916	Centerville	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Stabilization -- Roadway	CO	20/45	Bennett Cemetery	7:00AM	3:30PM	Stabilization -- Roadway
<b>Bridge</b>						
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
New Construction - Signal Lighting	US	33	Childers Run - Kesling Signals +1	7:00AM	5:30PM	According to their communication with Noah and Jamie, Pritchard Signal and Light are planning on working this week. Although they have not shown up yet this week. When work commences, PS&L plan to install 8 sign foundations (concrete) then place breakaway stubs for permanent mounted signs, then signage.
Bridge Construction	CO	32	Alton Deck Girder	N/A	N/A	Rock Forge Bridge will be forming and tying rebar for abutment one on this day. Preparing for pouring concrete on Wednesday or Thursday this week. Girders are scheduled to arrive and be set the week before Christmas, if no delays are incurred.
<b>Utilities/Oil &amp; Gas</b>						
Webster County HQ/Shop						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
<b>Maintenance</b>						
Pull Shoulders or Ditches-- Paved Roadway	WV	20	Webster Road	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Brush Control -- Machine	WV	20	Webster Road	7:00AM	3:30PM	Brush Control -- Machine
Pull Shoulders or Ditches-- Paved Roadway	CO	34	Dennison Run Road	7:00AM	3:30PM	Pull Shoulders or Ditches-- Paved Roadway
Canopy Clearing	CO	11	Tioga Road	7:00AM	3:30PM	Canopy Clearing

Flagging	WV	20	Webster Road	7:00AM	3:30PM	Flagging
Flagging	WV	20	Webster Road	7:00AM	3:30PM	Flagging
Building and Grounds				7:00AM	3:30PM	New Headquarters Site
<b>Bridge</b>						
Bridge Inspection	CO	20/10	Grassy Creek Deck Girder	6:30AM	5:00PM	Bridge Inspection
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
<b>Utilities/Oil &amp; Gas</b>						
District Seven Heavy Maintenance HQ						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
Maintenance						
Bridge						
Heavy Maintenance						
Closures						
Construction Projects						
Utilities/Oil & Gas						
District Seven Equipment Shop						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
Maintenance						
Bridge						
Heavy Maintenance						
Closures						
Construction Projects						
Utilities/Oil & Gas						
I-79 Section Five HQ/Shop						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
Maintenance						

Brush Control -- Machine	I	79	I-79	7:00AM	3:30PM	Excavator
Litter Pickup & Disposal	I	79	I-79	7:00AM	3:30PM	Litter Pickup & Disposal
Brush Control -- Machine	I	79	I-79	7:00AM	3:30PM	Gradall Brush Head
<b>Bridge</b>						
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
<b>Utilities/Oil &amp; Gas</b>						
<b>I-79 Section Four HQ/Shop</b>						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
<b>Maintenance</b>						
Litter Pickup & Disposal	I	79	Flattwoods - Weston	7:00AM	3:30PM	Litter Pickup & Disposal
Temporary Patch -- Cold Mix	I	79	Flattwoods - Weston	7:00AM	3:30PM	Temporary Patch -- Cold Mix
Rest Area Maintenance						Rest Area Maintenance
<b>Bridge</b>						
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
<b>Utilities/Oil &amp; Gas</b>						
<b>District Seven Construction</b>						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
<b>Maintenance</b>						
<b>Bridge</b>						
<b>Heavy Maintenance</b>						
<b>Closures</b>						
<b>Construction Projects</b>						
<b>Utilities/Oil &amp; Gas</b>						
<b>District Seven Maintenance/Equipment Pool</b>						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>

Maintenance						
Bridge						
Heavy Maintenance						
Closures						
Construction Projects						
Utilities/Oil & Gas						
Corridor H Section O HQ						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
Maintenance						
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H	7:00AM	3:30PM	Dead Animal - Not Deer - Pickup/Removal
Brush Control -- Machine	US	33	Corridor H	7:00AM	3:30PM	Paving
SRIC Support Operations				10:00PM	6:00AM	Night Watch
Bridge						
Heavy Maintenance						
Closures						
Construction Projects						
Utilities/Oil & Gas						
District Seven HQ						
<b>Activity Description</b>	<b>Rt Type</b>	<b>Rt Number</b>	<b>Route Name</b>	<b>StartTime</b>	<b>EndTime</b>	<b>Detail</b>
Maintenance						
Bridge						
Heavy Maintenance						
Closures						
Construction Projects						
Utilities/Oil & Gas						