

Daily Road Report			Reporting Date:		2/4/2026			
Barbour County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Barbour HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Heavy Maintenance								
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00 AM	5:30 PM	Pritchard to wait until Subcontractor LMS comes to the project location and complete sidewalks. No estimate of date this will occur at this time.
Utilities/Oil & Gas								
Braxton County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Braxton HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00 AM	3:00 PM	Contractors do not plan to work due to inclement weather. Traffic control devices have been removed.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00 AM	5:30 PM	No work scheduled until Spring 2026.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.71	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. All on/off ramps remain open. WV-4, no work due to weather.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. All on/off ramps remain open. WV-4, no work due to weather.
Piling	CO	5	South Main Street +2	0.75	1.58	7:00 AM	5:30 PM	Continue piling wall at site C2, weather permitting. All work performed within the approved traffic control system.
Piling	I	79	Burnsville - Weston Road	79.82	79.88	7:00 AM	5:30 PM	Installing a piling wall in the roadway embankment and relocating a sign. Work is taking place on the northern end of the SB closure on one of Tritons projects.
Utilities/Oil & Gas								
Gilmer County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Gilmer HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30 AM	5:30 PM	No work until further notice.
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								

Application of Solid SRIC Material			Various Routes	0.00	0.00	7:30 AM	4:00 PM	Application of Solid SRIC Material
SRIC Support Operations			Lewis HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00 AM	7:00 PM	Traffic control. Guardrail, weather permitting.
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00 AM	5:00 PM	Project is on hold until water line is relocated, tentatively in January. Work zone signs and barrels in front of walls will be left up, but traffic signals will be removed with both lanes open.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00 AM	5:00 PM	NB and SB left lanes closed. There will be a few workers on site this week.
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00 AM	3:00 PM	NB and SB left lanes closed. There will be a few workers on site this week.
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Upshur HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00 AM	5:00 PM	Deck Overhang, Shear Studs, & SIP forms prep. Studs and deck pans rescheduled for 2/4/2026. Flaggers and one land closure when necessary. No lane closures now.
Lighting	CO	7	Equipment Division	0.01	0.11	7:00 AM	5:30 PM	Contractor to install 60' of galvanized conduit on the building.
Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Webster HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00 AM	5:30 PM	No work due to weather. No date to return has been given at this time.
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00 AM	5:30 PM	Will return at a later date weather permitting.
Utilities/Oil & Gas								
District Seven Heavy Maintenance HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	6:00 AM	4:30 PM	Application of Solid SRIC Material/ Assisting Lewis County, Upshur County, Burnsville and APD
SRIC Support Operations			Mudlick HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Closures								
Construction Projects								
Utilities/Oil & Gas								

District Seven Equipment Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Five HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Litter Pickup and Disposal	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Litter Pickup and Disposal
Brush Control Hand	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Brush Control Hand
Application of Solid SRIC Material	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Four HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material	I	79	Burnsville - Weston Road	84.50	84.50	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Burnsville HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Construction				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Maintenance/Equipment Pool				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Corridor H Section O HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material	US	33	Corridor H Highway	0.00	27.14	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			APD HQ	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								

District Seven HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								



























































































