

Daily Road Report

Reporting Date:

3/3/2026

Barbour County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
<b>Maintenance</b>								
Pulling Shoulders or Ditches-- Paved Roadways	CO	24	Chestnut Ridge Road	0.00	2.79	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Flagging	WV	92	Morgantown Pike	26.00	25.55	7:00 AM	3:30 PM	Flagging
Canopy Clearing	WV	92	Morgantown Pike	26.00	25.55	7:00 AM	3:30 PM	Canopy Clearing
<b>Bridge</b>								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00 AM	4:00 PM	Bridge Inspection and Analysis
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00 AM	5:30 PM	Pritchard now waiting on subcontractor to be on site to finish sidewalk work. No projected start date at this time.
<b>Utilities/Oil &amp; Gas</b>								
Braxton County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
<b>Maintenance</b>								
Canopy Clearing	US	19	Gauley Turnpike	17.00	30.73	7:00 AM	3:30 PM	Canopy Clearing
Stabilization -- Shoulders	CO	16/2	Burns Fork Road	0.00	3.08	7:00 AM	3:30 PM	Stabilization -- Shoulders
Pulling Shoulders or Ditches-- Paved Roadways	CO	1	Oil Creek Road	0.00	4.59	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Pulling Shoulders or Ditches-- Paved Roadways	CO	17/3	Mortons Road	0.00	2.35	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Stabilization -- Roadway	CO	19/16	Long Run Road	0.00	1.76	7:00 AM	3:30 PM	Stabilization -- Roadway
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
Install Pipe Culverts	CO	40/14	Buck Run Road	1.08	1.08	7:00 AM	3:30 PM	Install Pipe Culverts
<b>Closures</b>								
<b>Construction Projects</b>								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00 AM	3:00 PM	Contractors plan to continue substructure concrete repair and apply concrete protective coating. I-79 NB fast lane closure is in effect.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00 AM	5:30 PM	No work scheduled until Spring 2026.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.71	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. Catts will be working on NB and SB expansion dams in the lane closures.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. Catts will be working on NB and SB expansion dams in the lane closures.
Piling	CO	5	South Main Street +2	0.75	1.58	7:00 AM	5:30 PM	Continue piling wall at site C2, weather permitting. All work performed within the approved traffic control system.
<b>Utilities/Oil &amp; Gas</b>								
Gilmer County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
<b>Maintenance</b>								
Removing Ditch Line Obstacles	CO	40	Dusk Camp Run Road	5.98	7.33	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Brush Control -- Machine	CO	32	Kelly Run Road	0.00	1.45	7:00 AM	3:30 PM	Brush Control -- Machine
Removing Ditch Line Obstacles	CO	40	Turkey Fork Road	3.64	5.98	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	40/4	Long Run Road	0.00	0.52	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	US	33	Stumptown - Glenville Road	0.00	16.70	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	20/1	Hickory Hollow Road	0.00	2.66	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	US	33	Stumptown - Normantown Road	3.00	4.87	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Stabilization -- Roadway	CO	13/2	Little Ellis Road	20.18	26.98	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	HARP	901	Little Ellis Extension Road	0.00	1.36	7:00 AM	3:30 PM	Stabilization -- Roadway



Pulling Shoulders or Ditches-- Paved Roadways	CO	48	Cranberry Ridge Road	0.00	4.57	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Flagging	WV	20	Webster Road	24.00	29.50	7:00 AM	3:30 PM	Flagging
Install Pipe Culverts	CO	20/3	Panther Lick Road	1.10	1.70	7:00 AM	3:30 PM	Install Pipe Culverts
Stabilization -- Roadway	CO	20/3	Panther Lick Road	1.00	1.70	7:00 AM	3:30 PM	Stabilization -- Roadway
Temporary Patch -- Cold Mix	WV	15	Webster Springs - Point Mountain	19.20	37.33	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
Temporary Patch -- Cold Mix	WV	20	Webster Road	0.00	48.00	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
Install Pipe Culverts	WV	20	Hacker Valley - Cleveland Road	43.88	43.88	6:00 AM	4:30 PM	Install Pipe Culverts
<b>Closures</b>								
<b>Construction Projects</b>								
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00 AM	5:30 PM	Monday through Thursday, contractor is scheduled to work on overhang jacks and Nelson stud installation. Will return at a later date weather permitting.
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00 AM	5:30 PM	
<b>Utilities/Oil &amp; Gas</b>								
District Seven Heavy Maintenance HQ				<b>Worked Limits</b>				
<b>Activity Description</b>	<b>Route Type</b>	<b>Route Number</b>	<b>Route Name</b>	<b>BMP</b>	<b>EMP</b>	<b>Start Time</b>	<b>End Time</b>	<b>Detail</b>
<b>Maintenance</b>								
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
<b>Utilities/Oil &amp; Gas</b>								
District Seven Equipment Shop				<b>Worked Limits</b>				
<b>Activity Description</b>	<b>Route Type</b>	<b>Route Number</b>	<b>Route Name</b>	<b>BMP</b>	<b>EMP</b>	<b>Start Time</b>	<b>End Time</b>	<b>Detail</b>
<b>Maintenance</b>								
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
<b>Utilities/Oil &amp; Gas</b>								
I-79 Section Five HQ/Shop			<u>Georgetown HQ/S</u>	<b>Worked Limits</b>				
<b>Activity Description</b>	<b>Route Type</b>	<b>Route Number</b>	<b>Route Name</b>	<b>BMP</b>	<b>EMP</b>	<b>Start Time</b>	<b>End Time</b>	<b>Detail</b>
<b>Maintenance</b>								
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Litter Pickup & Disposal
Minor Drainage Structures	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Minor Drainage Structures
Temporary Patch -- Cold Mix	I	79	I-79	40.00	67.00	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
<b>Utilities/Oil &amp; Gas</b>								
I-79 Section Four HQ/Shop			<u>Georgetown HQ/S</u>	<b>Worked Limits</b>				
<b>Activity Description</b>	<b>Route Type</b>	<b>Route Number</b>	<b>Route Name</b>	<b>BMP</b>	<b>EMP</b>	<b>Start Time</b>	<b>End Time</b>	<b>Detail</b>
<b>Maintenance</b>								
Litter Pickup & Disposal	I	79	Flatwoods - Weston Road	67.00	83.00	7:00 AM	3:30 PM	Litter Pickup & Disposal
Litter Pickup & Disposal	I	80	Flatwoods - Weston Road	84.00	99.00	7:00 AM	3:30 PM	Litter Pickup & Disposal
Minor Drainage Structures	I	81	Flatwoods - Weston Road	79.00	83.00	7:00 AM	3:30 PM	Minor Drainage Structures
Minor Drainage Structures	I	82	Flatwoods - Weston Road	84.00	91.00	7:00 AM	3:30 PM	Minor Drainage Structures
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
<b>Utilities/Oil &amp; Gas</b>								
District Seven Construction				<b>Worked Limits</b>				





























































































