

Daily Road Report

Reporting Date:

4/28/2026

Barbour County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	9	Midway Road	0.00	8.47	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	30/2	Independence Road	0.00	0.72	7:00 AM	3:30 PM	Pothole Patching
Ditching and Blading -- Unpaved Roadway	CO	8/4	Allen Hill Road	2.98	3.53	7:00 AM	3:30 PM	Ditching and Blading -- Unpaved Roadway
Stabilization -- Roadway	CO	8/4	Allen Hill Road	2.98	3.53	7:00 AM	3:30 PM	Stabilization -- Roadway
Pothole Patching	CO	30	Union Road	11.02	6.14	7:00 AM	3:30 PM	Pothole Patching
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Heavy Maintenance								
Install Pipe Culverts	CO	16	Stonecoal Road	1.89	1.89	7:00 AM	4:00 PM	Install Pipe Culverts
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00 AM	5:30 PM	Project could be considered substantially complete though awaiting letter from Pritchard stating this. Final inspection to be scheduled after submission of letter.
Resurfacing	US	119	Philippi - Grafton Road +1	11.40	14.33	7:00 AM	6:00 PM	
Utilities/Oil & Gas								
Braxton County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	19/29	Two Lick Road	0.00	1.78	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	15/2	Meadow Lane	0.00	0.83	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	9/5	Perkins Fork Road	7.10	8.73	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	19/26	Exchange Road	0.00	5.95	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	23	Vernon Road	0.00	16.13	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	7	Chapel Road	0.00	13.21	7:00 AM	3:30 PM	Pothole Patching
Pothole Patching	CO	12	Nicholas Run Road	0.00	1.38	7:00 AM	3:30 PM	Pothole Patching
Hazard/Impact Threat Tree Removal	CO	19/6	Floyd Drive	0.00	0.06	7:00 AM	3:30 PM	Hazard/Impact Threat Tree Removal
Mowing - Non Expressway	US	19	Gauley Turnpike	16.59	34.61	7:00 AM	3:30 PM	Mowing - Non Expressway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00 AM	3:00 PM	Contractors plan to continue applying concrete protective coating to concrete substructures, weather permitting.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00 AM	5:30 PM	No work scheduled
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.71	7:00 AM	5:30 PM	Traffic controls remain the same for the next week. Prime contractor Catts Construction working on expansion dams NB and SB abutment 2 phase 2
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00 AM	5:30 PM	Traffic controls remain the same for the next week. Prime contractor Catts Construction working on expansion dams NB and SB abutment 2 phase 2

Piling	CO	5	South Main Street +2	0.75	1.58	7:00 AM	5:30 PM	Alan Stone will continue to place concrete lagging at site C1, weather permitting. Contractor has done the layout for the new culvert pipes and will begin this work in the next two weeks. All work performed within the approved traffic control system.
Utilities/Oil & Gas								
Gilmer County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	50	Steer Run Road	0.00	4.87	7:00 AM	3:30 PM	Pothole Patching
Install Pipe Culverts	CO	7/6	Jessie Run Road	2.39	2.61	7:00 AM	3:30 PM	Install Pipe Culverts
Stabilization -- Roadway	CO	24/2	Millseat Road	0.00	1.55	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	7/8	Tanner Hill Road	4.56	6.65	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	39	Middle Run Road	0.47	0.47	7:00 AM	3:30 PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	WV	5	Glenville- Stouts Mills Road	19.07	22.00	7:00 AM	6:00 PM	Project is substantially complete 4/23/26
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Pothole Patching	CO	23	Oil Creek Road	0.00	8.68	7:30 AM	4:00 PM	Pothole Patching
Pulling Shoulders or Ditches-- Paved Roadways	CO	1/6	Simpson Run Road	0.00	3.29	7:30 AM	4:00 PM	Pulling Shoulders or Ditches-- Paved Roadway
Stabilization -- Roadway	CO	6	Fink Creek Road	0.00	2.59	7:30 AM	4:00 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	48	Crawford Road	1.91	4.57	7:30 AM	4:00 PM	Stabilization -- Roadway
Brush Control -- Hand	CO	32	Buckhannon Run Road	0.00	2.62	7:30 AM	4:00 PM	Brush Control -- Hand
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00 AM	7:00 PM	Traffic control. Guardrail. HMA.
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00 AM	5:00 PM	Traffic control devices have been removed. Both lanes are now open. Alan Stone will return to remove silt fence once 70% vegetation growth has been achieved. Potentially next week.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00 AM	5:00 PM	(4/27/26-5/1/26) The contractor plans to work on dismantling the structure.
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00 AM	5:00 PM	(4/27/26-5/1/26) The contractor plans to work on dismantling the structure.
Resurfacing	CO	1	North River Avenue	0.00	4.87	7:00 AM	5:30 PM	Traffic control, Milling
Bridge Painting	CO	7	South Park Bridge	4.27	4.28	7:00 AM	5:00 PM	North Star plans to continue blasting and painting the beams.
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail

