

Daily Road Report

Reporting Date:

2/24/2026

Barbour County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Stabilization -- Roadway	CO	16/2	Pepper Road	0.00	1.74	7:00 AM	3:30 PM	Stabilization -- Roadway
Temporary Patch -- Cold Mix	US	119	Grafton Road	11.50	18.68	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
Brush Control -- Machine	CO	40/1	Stalnaker Road	0.00	1.25	7:00 AM	3:30 PM	Brush Control -- Machine
Unclassified Excavation	CO	16/2	Pepper Road	1.39	1.40	7:00 AM	3:30 PM	Unclassified Excavation
Flagging	WV	92	Morgantown Pike	26.00	25.55	7:00 AM	3:30 PM	Flagging
Canopy Clearing	WV	92	Morgantown Pike	26.00	25.55	7:00 AM	3:30 PM	Canopy Clearing
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00 AM	4:00 PM	Bridge Inspection and Analysis
Heavy Maintenance								
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00 AM	5:30 PM	Pritchard now waiting on subcontractor to be on site to finish sidewalk work. No projected start date at this time.
Utilities/Oil & Gas								
Braxton County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Stabilization -- Shoulders	CO	16	Mill Fork Road	0.00	3.08	7:00 AM	3:30 PM	Stabilization -- Shoulders
Removing Ditch Line Obstacles	CO	1	Oil Creek Road	0.00	4.59	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	19/33	Pine View Drive	0.00	0.84	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	19/48	Windy Run Road	0.00	0.24	7:00 AM	3:30 PM	Removing Ditch Line Obstacles
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00 AM	3:00 PM	Contractor plans to continue substructure concrete repair and apply concrete protective coating. I-79 NB fast lane is closed.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00 AM	5:30 PM	No work scheduled until Spring 2026.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.71	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. All on/off ramps remain open. WV-4. Catts and Legend Painting will be working Monday through Friday this week.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00 AM	5:30 PM	NB slow lane is closed through project. SB fast lane is closed through project. All on/off ramps remain open. WV-4. Catts and Legend Painting will be working Monday through Friday this week.
Piling	CO	5	South Main Street +2	0.75	1.58	7:00 AM	5:30 PM	Continue piling wall at site C2, weather permitting. All work performed within the approved traffic control system.
Piling	I	79	Burnsville - Weston Road	79.82	79.88	7:00 AM	5:30 PM	PDK to reset guardrail. Monday, Road safe will deconstruct the temporary traffic zone. Work is complete.
Utilities/Oil & Gas								
Gilmer County HQ/Shop			Worked Limits					
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Application of Solid SRIC Material			Various Routes	0.00	0.00	7:00 AM	3:30 PM	Application of Solid SRIC Material
SRIC Support Operations			Various Routes	0.00	0.00	7:00 AM	3:30 PM	SRIC Support Operations
Bridge								
Heavy Maintenance								

Closures								
Construction Projects								
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30 AM	5:30 PM	No work until further notice.
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Brush Control -- Hand	CO	7/2	Stretch Run Road	0.00	0.75	7:30 AM	4:00 PM	Brush Control -- Hand
Stabilization -- Shoulders	CO	46	Clover Fork Road	0.00	6.50	7:30 AM	4:00 PM	Stabilization -- Shoulders
Pulling Shoulders or Ditches-- Paved Roadways	CO	42/1	Middle Run Road	0.00	1.41	7:30 AM	4:00 PM	Pulling Shoulders or Ditches-- Paved Roadways
Pulling Shoulders or Ditches-- Paved Roadways	CO	42/2	Middle Fork Road	0.00	0.98	7:30 AM	4:00 PM	Pulling Shoulders or Ditches-- Paved Roadways
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00 AM	7:00PM	Traffic control. Guardrail, weather permitting.
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00 AM	5:00 PM	Contractor will be re-installing traffic signals for the single lane closure on 2/20/2026. Monday, 2/23/2026 they will be working on pile wall construction.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00 AM	5:00 PM	Contractor plans to continue work on dismantling the structure. 2/24/26-2/27/26
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00 AM	3:00PM	Contractor plans to continue work on dismantling the structure. 2/24/26-2/27/26
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Stabilization -- Roadway	CO	34	Grand Camp Road	2.00	4.92	7:00 AM	3:30 PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	30/6	Bill Grose Road	0.50	1.63	7:00 AM	3:30 PM	Stabilization -- Roadway
Pulling Shoulders or Ditches-- Paved Roadways	CO	9/31	Grassy Run Road	0.00	1.30	7:00 AM	3:30 PM	Pulling Shoulders or Ditches-- Paved Roadways
Stabilization -- Roadway	CO	32/5	Larry Loudin Road	0.00	1.54	7:00 AM	3:30 PM	Stabilization -- Roadway
Flagging	CO	13	Hall Road	3.00	2.70	7:00 AM	3:30 PM	Flagging
Canopy Clearing	CO	13	Hall Road	3.00	2.70	7:00 AM	3:30 PM	Canopy Clearing
Stabilization -- Roadway	CO	32/12	Posey Road	0.00	0.48	7:00 AM	3:30 PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00 AM	5:00 PM	Martin Reinforcing rescheduled for 2/23/26 to place and tie deck rebar. Deck forming, fine tuning, and Bid-well railing set-up the rest of the week. Flaggers and one lane closure when necessary. No lane closures now.
Lighting	CO	7	Equipment Division	0.01	0.11	7:00 AM	5:30 PM	Contractor to return when LMT footers and building lights plan can be made.
Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	Start Time	End Time	Detail
Maintenance								
Temporary Patch -- Cold Mix	WV	20	Webster Road	0.00	13.00	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
Flagging	WV	82	Cowen	10.30	10.40	7:00 AM	3:30 PM	Flagging
Install Pipe Culverts	CO	20/3	Panther Lick Road	1.10	1.70	7:00 AM	3:30 PM	Install Pipe Culverts
Stabilization -- Roadway	CO	20/3	Panther Lick Road	1.00	1.70	7:00 AM	3:30 PM	Stabilization -- Roadway
Temporary Patch -- Cold Mix	WV	15	Webster Springs - Point Mountain	19.20	37.33	7:00 AM	3:30 PM	Temporary Patch -- Cold Mix
Bridge								
Heavy Maintenance								

