Daily Road Report Reporting Date: 10/17/2025

Barbour County HQ/Shop			Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance	noute Type	Noute Number	noute Name	DIFIE	EMP	Startfille	Enarinie
Stabilization Roadway	СО	24/6	Matt Price Road	0.00	1.01	7:00AM	3:30PM
Ditching and Blading Unpaved Roadway	CO	24/6	Matt Price Road	0.00	1.01	7:00AM	3:30PM
Pulling Shoulders or Ditches- Paved Roadway	CO	250/3	Silent Grove Road	0.00	1.89	7:00AM	3:30PM
Pulling Shoulders or Ditches- Paved Roadway	CO	46/1	Hall Road	0.00	1.62	7:00AM	3:30PM
Pulling Shoulders or Ditches- Paved Roadway	CO	26/1	White Oak Road	0.00	0.77	7:00AM	3:30PM
Bridge							
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.4	4.4	7:00AM	4:00PM
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM
Heavy Maintenance							
Closures							
Construction Projects							
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	5.3/SB 5	7:00AM	5:30PM
Bridge Construction	US	250	Philippi Bypass Bridge	0.00	.82	7:00AM	5:30PM
Purchase Order	со	11	Audra Park Road +1	6.35	11.53	7:00AM	5:30PM
Utilities/Oil & Gas							
Braxton County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Mowing - Non Expressway	CO	15/8	Holly Gray Park Road	0.00	1.32	7:00AM	3:30PM
Brush Control Machine	СО	38	Windy Run Road	0.00	0.53	7:00AM	3:30PM
Mount/Dismount Attach to Equip for Temp Use	WV	4	Elk River Road	20.62	20.62	7:00AM	3:30PM
Paving	CO	16	Millfork Road	0.00	3.10	7:00AM	3:30PM
Mowing - Non Expressway	CO	1	`	0.00	4.60	7:00AM	3:30PM
Mowing - Non Expressway	CO	10/3	Right Fork Road	0.00	1.49	7:00AM	3:30PM
Mowing - Non Expressway	CO	2/2	Walker Fork Road	0.00	2.99	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Road Closure	CO	28/1	Chemical Town Road	0.00	2.61	N/A	N/A
Construction Projects							
Bridge Construction	l	79	Burnsville ICHG+3	78.85	79.956	7:00AM	3:00PM
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM
Piling	СО	28/1	Chemical Town Road	2.04	2.07	7:00AM	5:30PM
				∠. ∪¬	2.07		
<u> </u>	ı			49.40	71.4	7:00AM	5:30PM
Resurfacing Utilities/Oil & Gas	-	79	Servia - Flatwoods	49.40	71.4	7:00AM	5:30PM
Resurfacing	- CO - I			49.40 Worked Limits	71.4	7:00AM	5:30PM

Maintenance							
Cleaning of Equipment			Gilmer County HQ	0.00	0.00	7:00AM	3:30PM
Bridge			Oldrici County TiQ	0.00	0.00	7.00Al-1	3.30114
Heavy Maintenance							
Closures							
Construction Projects							
Purchase Order	СО	15	Lower Grass Run	0.00	3.75	7:00AM	6:00PM
Piling	co	20	Third Run Road +3	1.31	1.85	7:30AM	5:30PM
Utilities/Oil & Gas	CO	20	Tima Kan Koda 13	1.51	1.05	7.50AP	3.50114
Lewis County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance	noute Type	Noute Number	noute wante	DIME	LPIF	Startfille	Litarinie
Patching of Bituminous Pavements	СО	9	Churchville Road	0.00	8.00	7:00AM	3:30PM
Patching of Bituminous Pavements	co	9/4	Left Freemans Creek Road	0.00	1.38	7:00AM 7:00AM	3:30PM
-							
Mowing - Non Expressway	CO	20	Loveberry Run Road	3.72	5.15	7:00AM	3:30PM
Mowing - Non Expressway	CO	9	Churchville Road	0.00	8.00	7:00AM	3:30PM
Minor Drainage Structures	WV	161	Elkhorn Mountain Highway Road	0.00	21.80	7:00AM	3:30PM
Cleaning of Equipment			Lewis County HQ	0.00	0.00	7:00AM	3:30PM
Heavy Maintenance							
Install Pipe Culverts	CO	46	Clover Fork Road	.102	.812	7:00AM	3:30PM
Closures							
Construction Projects							
Bridge Construction	I	79	US 19 I/C N&S	90.82	90.86	7:00AM	5:00PM
Bridge Construction	CO	7 and 7/8	Hackers Creek Bridge	4.54	4.56	6:30AM	4:30PM
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00AM	5:00PM
Purchase Order	CO	7	Hackers Creek Road	4.12	5.12	7:00AM	6:00PM
Utilities/Oil & Gas							
Upshur County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Mowing - Non Expressway	СО	6/1	Mick Hill Road	0.00	1.44	7:00AM	3:30PM
Mowing - Non Expressway	СО	12/2	Forest View Road	0.00	0.29	7:00AM	3:30PM
Mowing - Non Expressway	CO	40	Gaines Road	2.70	3.01	7:00AM	3:30PM
Mowing - Non Expressway	CO	40	Gaines Road	0.00	1.97	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Bridge Construction	СО	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM

Lighting	СО	7	Equipment Division	0.01	0.11	7:00AM	5:30PM
Purchase Order	СО	20/10	Alton Road	0.00	2.60	7:00AM	6:00PM
Utilities/Oil & Gas							
Webster County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Blading Unpaved Roadway	CO	46/11	Mills Mountain Road	0.00	1.80	7:00AM	3:30PM
Brush Control Machine	FS	101	Forest Service Road 101	0.00	3.70	7:00AM	3:30PM
Removing Ditch line Obstacles	FS	101	Forest Service Road 101	0.00	3.70	7:00AM	3:30PM
Blading Unpaved Roadway	FS	101	Forest Service Road 101	0.00	3.70	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Steel Piling Installation	CO	1	Boggs Mill Road	.54	.59	7:00AM	3:30PM
Construction Projects							
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM
Purchase Order	CO	26	Bergoo Road	0.00	6.29	7:00AM	5:30PM
Purchase Order	СО	26/1	Bergoo-Samp Road	0.00	17.72	7:00AM	5:30PM
Purchase Order	WV	20	Cowen Road	7.54	9.24	7:00AM	5:30PM
Utilities/Oil & Gas							
District Seven Heavy Maintenance HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Equipment Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance	A						
Bridge							
Bridge Heavy Maintenance							
Heavy Maintenance Closures Construction Projects							
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas							
Heavy Maintenance Closures Construction Projects			Georgetown HQ/S	Worked Limits			
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas	Route Type	Route Number	Georgetown HQ/S Route Name	Worked Limits BMP	EMP	StartTime	EndTime
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas I-79 Section Five HQ/Shop	Route Type	Route Number			EMP	StartTime	
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas I-79 Section Five HQ/Shop Activity Description	Route Type	Route Number			EMP 67.00	StartTime 7:00AM	EndTime 3:30PM
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas I-79 Section Five HQ/Shop Activity Description Maintenance	Route Type		Route Name	ВМР			
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas I-79 Section Five HQ/Shop Activity Description Maintenance Litter Pickup & Disposal Hand Mowing/Trimming Rest Area Maintenance	Route Type	79	Route Name I-79	BMP 40.00	67.00	7:00AM	3:30PM
Heavy Maintenance Closures Construction Projects Utilities/Oil & Gas I-79 Section Five HQ/Shop Activity Description Maintenance Litter Pickup & Disposal Hand Mowing/Trimming	Route Type	79 79	Route Name I-79 I-79	40.00 40.00	67.00 67.00	7:00AM 7:00AM	3:30PM 3:30PM

Closures							
Construction Projects							
Utilities/Oil & Gas							
I-79 Section Four HQ/Shop			<u>Georgetown HQ/S</u>	Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Mowing - Expressway (Interstate/APD)	I	79	I-79	99.00	67.00	7:00AM	3:30PM
Litter Pickup & Disposal	I	79	I-79	99.00	67.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Construction				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Maintenance/Equipment Pool				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas				Manager I Lineta			
Corridor H Section O HQ	D . T	D 1 N 1	2	Worked Limits	EMP	0	- IT'
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance	110	00	O a mid a m L L L' d	0.00	07.44	7.00444	0.00514
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
Mount/Dismount Attach to Equip for Temp Use	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
Brush Control Machine	US	33	Corridor H Highway	20.00	16.00	7:00AM	3:30PM
Bridge Hoosy Maintenance							
Heavy Maintenance							
Construction Projects							
Construction Projects Utilities/Oil & Gas							
District Seven HQ				Worked Limits			
	Doute Tree	Douts Number	Pouto Name		EMD	CtortTime o	EndTime
Activity Description	Route Type	Route Number	Route Name	ВМР	EMP	StartTime	EndTime
Maintenance							

Bridge				
Heavy Maintenance				
Closures				
Construction Projects				
Utilities/Oil & Gas				

Detail

Stabilization -- Roadway
Ditching and Blading -- Unpaved Roadway
Pulling Shoulders or Ditches- Paved Roadway
Pulling Shoulders or Ditches- Paved Roadway
Pulling Shoulders or Ditches- Paved Roadway

Bridge Inspection and Analysis Bridge Inspection and Analysis

No work scheduled. Contractor plans to return when signal arm is delivered.

Perk plans to continue primary reinforcement and place Class 1 stone.

Pending shoulder stone at a later date.

Detail

Mowing - Non Expressway
Brush Control -- Machine
Mount/Dismount Attach to Equip for Temp Use
Paving
Mowing - Non Expressway

Mowing - Non Expressway

Mowing - Non Expressway

Continuous Temporary Road Closure

Contractors plan to paint steel superstructures and construct falsework.

No work scheduled.

Work is centered inside a permanent road closure. No traffic control needed in this current location. Tempo will continue patch repair .

No work scheduled

Detail

Cleaning of Equipment

Pending more shoulder stone.

No work until further notice.

Detail

Patching of Bituminous Pavements
Patching of Bituminous Pavements
Mowing - Non Expressway
Mowing - Non Expressway
Minor Drainage Structures
Cleaning of Equipment

Install Pipe Culverts

I-79 North and South, currently working in Phase two of the project. Existing lane closures will be in place until the completion of the project.

No work scheduled at this time. More punch list work to be scheduled. Temporary shoulder closure possible if needed.

Concrete Repairs. Milling. HMA - night shift.
Drill Piling . Set lagging. Painting.
Milling. HMA Base repairs.

Detail

Mowing - Non Expressway

Mowing - Non Expressway

Mowing - Non Expressway

Mowing - Non Expressway

Utility pole causing shutdown. Line relocation is scheduled for Friday, 10/17/25. One lane closure only when needed.

No work scheduled. Possibly returning the beginning of October to complete rem work.	naining
Shoulder stone this Friday 10/10.	
Detail	
Blading Unpaved Roadway	
Brush Control Machine	
Removing Ditch line Obstacles Blading Unpaved Roadway	
Blading Chipaved Hoddway	
Steel Piling Installation	
Shoring and Class B.	
HMA	
НМА	
НМА	
Detail	
Detait	
Detail	
Dotail	
<u>Detail</u>	
Litter Pickup & Disposal	
Hand Mowing/Trimming	
Rest Area Maintenance	

Detail
M : 5
Mowing - Expressway (Interstate/APD)
Litter Pickup & Disposal
Datail
<u>Detail</u>
Detail
Betait
Detail
Dead Animal - Not Deer - Pickup/Removal
Mount/Dismount Attach to Equip for Temp Use
Brush Control Machine
Detail

