

Daily Road Report

Reporting Date: 11/26/2025

Barbour County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Brush Control -- Machine	US	250	Junior Road	6.68	17.31	7:00AM	3:30PM
Dead Deer -- Pickup/Removal	WV	57	Elk City Road	0.00	9.63	7:00AM	3:30PM
Dead Deer -- Pickup/Removal	WV	92	Morgantown Pike	0.00	26.94	7:00AM	3:30PM
Bridge							
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00AM	4:00PM
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM
Heavy Maintenance							
Closures							
Construction Projects							
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00AM	5:30PM
Bridge Construction	US	250	Philippi Bypass Bridge	0.00	0.82	7:00AM	5:30PM
Utilities/Oil & Gas							
Braxton County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Canopy Clearing	WV	15	Airport Road	1.89	2.54	7:00AM	3:30PM
Handling of Materials (Non-SRIC)	WV	4	Main Street	25.16	25.16	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Road Closure	CO	28/1	Chemical Town Road	0.00	2.61	N/A	N/A
Construction Projects							
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.956	7:00AM	3:00PM
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00AM	5:30PM
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.56	51.706	7:00AM	5:30PM
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00AM	5:30PM
Utilities/Oil & Gas							
Gilmer County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime

Maintenance							
Building and Grounds	Gilmer County HQ	Gilmer County HQ	Gilmer County HQ	0.00	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Purchase Order	CO	15	Lower Grass Run	0.00	3.75	7:00AM	6:00PM
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30AM	5:30PM
Utilities/Oil & Gas							
Lewis County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Patching of Bituminous Pavements	CO	33/7	Circle Heights Road	0.00	0.25	7:00AM	3:30PM
Stabilization -- Roadway	CO	8/9	Opha Foster Hollow Road	0.00	0.62	7:00AM	3:30PM
Stabilization -- Roadway	CO	44/2	Chapman Run Road	0.00	2.69	7:00AM	3:30PM
Flagging	CO	13	Berlin Road	8.21	8.38	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Install Pipe Culverts	CO	44/1	Meadow Lane Road	0.48	0.51	7:00AM	3:30PM
Closures							
Construction Projects							
Bridge Construction	I	79	US 19 I/C N&S	90.82	90.86	7:00AM	5:00PM
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00AM	5:00PM
Purchase Order	CO	26	Old 33 +7	0.00	0.80	7:00AM	6:00PM
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00AM	5:00PM
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00AM	3:00PM
Utilities/Oil & Gas							
Upshur County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Building and Grounds			SHOP	0.00	0.00	7:00AM	3:30PM
Dead Deer -- Pickup/Removal	CO	9	Tallmansville Road	0.00	13.06	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM
Lighting	CO	7	Equipment Division	0.01	0.11	7:00AM	5:30PM

Purchase Order	CO	6	Turkey Run	0.00	3.93	7:00AM	6:00PM
Utilities/Oil & Gas							
Webster County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Flagging	WV	20	Webster Road	0.00	7.00	7:00AM	3:30PM
Brush Control -- Machine	CO	20/16	Airport Road	0.00	2.24	7:00AM	3:30PM
Stabilization -- Roadway	CO	6	Westbrook Lane	0.00	2.87	7:00AM	3:30PM
Stabilization -- Roadway	CO	26/7	Medowland Road	0.00	1.73	7:00AM	3:30PM
Cleaning of Equipment	Webster HQ	Webster HQ	Webster HQ	0.00	0.00	7:00AM	3:30PM
Handling of Materials (Non-SRIC)	Webster HQ	Webster HQ	Webster HQ	0.00	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00AM	5:30PM
Utilities/Oil & Gas							
District Seven Heavy Maintenance HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Steel Piling Installation	CO	29	Dixen Run Road	1.09	1.11	7:00AM	3:30PM
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Equipment Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
I-79 Section Five HQ/Shop			Georgetown HQ/S	Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00AM	3:30PM
Stabilization -- Shoulders	I	79	I-79	40.00	67.00	7:00AM	3:30PM
Removing Ditch Line Obstacles	I	79	I-79	57.00	67.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
I-79 Section Four HQ/Shop			Georgetown HQ/S	Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							

Litter Pickup & Disposal	I	79	Flatwoods- Weston	67.00	99.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Construction				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Maintenance/Equipment Pool				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
Corridor H Section O HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
Paving			Lewis County	0.00	0.00	7:00AM	3:30PM
Brush Control -- Machine			Barbour County	0.00	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							

Detail
Brush Control -- Machine
Dead Deer -- Pickup/Removal
Dead Deer -- Pickup/Removal
Bridge Inspection and Analysis
Bridge Inspection and Analysis
No work scheduled. Contractor plans to return when signal arm is delivered. Estimated delivery between Dec. 19th - 26th.
Mid Atlantic Maintenance plans to stripe the roadway along the whole bridge.
Detail
Canopy Clearing
Handling of Materials (Non-SRIC)
Continuous Temporary Road Closure
Contractors plan to remove containment.
No work scheduled.
No work scheduled until Spring 2026.
Traffic pattern changed NB and SB over bridges. One lane closure of fast lanes using traffic controls according to site plans. On ramps and exit ramps remain open. WV 4 under bridge closing shoulder going toward Clay County. Legend Painting on site installing safety cables for zone cleaning and painting throughout the week on both bridges.
Traffic pattern changed NB and SB over bridges. One lane closure of fast lanes using traffic controls according to site plans. On ramps and exit ramps remain open. WV 4 under bridge closing shoulder going toward Clay County. Legend Painting on site installing safety cables for zone cleaning and painting throughout the week on both bridges.
Detail

Building and Grounds
Pending more shoulder stone. later on...
No work until further notice.
Detail
Patching of Bituminous Pavements
Stabilization -- Roadway
Stabilization -- Roadway
Flagging
Install Pipe Culverts
Existing lane closures will be in place until completion of the project. Mid Atlantic Maintenance will repaint the roadway at exit 91 NB under the bridge. Traffic control will be checked daily.
Traffic control. Shoulder stone grading for guardrail. Guardrail.
Project is on hold until water line is relocated, tentatively in January. Work zone signs and barrels in front of walls will be left up, but traffic signals will be removed with both lanes open.
Shoulder stone.
NB and SB left lanes closed. No work scheduled Thanksgiving week.
NB and SB left lanes closed. No work scheduled Thanksgiving week.
Detail
Building and Grounds
Dead Deer -- Pickup/Removal
No work Thanksgiving week.
No work scheduled. Work to start back up in the next few weeks.

Shoulder stone.
Detail
Flagging
Brush Control -- Machine
Stabilization -- Roadway
Stabilization -- Roadway
Cleaning of Equipment
Handling of Materials (Non-SRIC)
No work Thanksgiving week.
No work Thanksgiving week.
Detail
Steel Piling Installation (Ohio County)
Detail
Litter Pickup & Disposal
Stabilization -- Shoulders
Removing Ditch Line Obstacles
Detail

Litter Pickup & Disposal
Detail
Detail
Detail
Dead Animal - Not Deer - Pickup/Removal
Paving
Brush Control -- Machine
Detail
Detail
Detail

