

Daily Road Report

Reporting Date: 12/5/2025

Barbour County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Brush Control -- Machine	US	250	Junior Road	0.00	6.30	7:00AM	3:30PM
Dead Deer -- Pickup/Removal	US	119	Buckhannon Road	0.00	18.68	7:00AM	3:30PM
Brush Control -- Hand	CO	7	Cherry Hill Road	8.54	11.41	7:00AM	3:30PM
Stabilization -- Roadway	CO	12/4	Arden Grade Road	0.00	2.05	7:00AM	3:30PM
Brush Control -- Hand	CO	40	Hunters Fork Road	0.00	5.83	7:00AM	3:30PM
Flagging	WV	92	Morgantown Pike	5.43	26.94	7:00AM	3:30PM
Canopy Clearing	WV	92	Morgantown Pike	5.43	26.94	7:00AM	3:30PM
Bridge							
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00AM	4:00PM
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM
Heavy Maintenance							
Closures							
Construction Projects							
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00AM	5:30PM
Bridge Construction	US	250	Philippi Bypass Bridge	0.00	0.82	7:00AM	5:30PM
Utilities/Oil & Gas							
Braxton County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Canopy Clearing	WV	15	Airport Road	1.89	2.54	7:00AM	3:30PM
Skip Patching	WV	4	Elk River Road	15.65	15.85	7:00AM	3:30PM
Dead Deer -- Pickup/Removal			Various Routes	0.00	0.00	7:00AM	3:30PM
Brush Control -- Machine			Various Routes	0.00	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Install and Maint of Non-Bridge Structures	CO	1	Oil Creek Road	3.851	3.851	7:00AM	3:30PM
Closures							
Road Closure	CO	28/1	Chemical Town Road	0.00	2.61	N/A	N/A
Construction Projects							
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.956	7:00AM	3:00PM
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00AM	5:30PM
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.558	51.706	7:00AM	5:30PM

Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00AM	5:30PM
Piling	CO	5	South Main Street +2	0.75	1.58	7:00AM	5:30PM
Utilities/Oil & Gas							
Gilmer County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Flagging	CO	19	Gassaway Road	2.96	4.08	7:00AM	3:30PM
Bridge Inspection and Analysis	WV	47	Troy - Linn Road	11.33	11.33	7:00AM	3:30PM
Bridge Inspection and Analysis	CO	19/7	Poplar Lick Road	3.63	3.63	7:00AM	3:30PM
Brush Control -- Machine	US	33	Glenville - Weston Road	15.00	16.70	7:00AM	3:30PM
Removing Ditch Line Obstacles	CO	9	Bull Fork Road	0.00	3.41	7:00AM	3:30PM
Removing Ditch Line Obstacles	CO	7	Trace Fork Road	3.12	6.00	7:00AM	3:30PM
Removing Ditch Line Obstacles	WV	47	Troy - Linn Road	9.38	13.03	7:00AM	3:30PM
Removing Ditch Line Obstacles	WV	18	Troy- West Union Road	0.00	6.77	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Purchase Order	CO	15	Lower Grass Run	0.00	3.75	7:00AM	6:00PM
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30AM	5:30PM
Utilities/Oil & Gas							
Lewis County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Brush Control -- Hand	CO	32	Buckhannon Run Road	2.39	0.00	7:00AM	3:30PM
Flagging	CO	32	Buckhannon Run Road	2.39	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Install Pipe Culverts	CO	1	North River Avenue	1.024	1.302	7:00AM	3:30PM
Closures							
Construction Projects							
Bridge Construction	I	79	US 19 I/C N&S	90.82	90.86	7:00AM	5:00PM
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00AM	5:00PM
Purchase Order	CO	26	Old 33 +7	0.00	0.80	7:00AM	6:00PM
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00AM	5:00PM
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00AM	3:00PM
Utilities/Oil & Gas							
Upshur County HQ/Shop				Worked Limits			

Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Pulling Shoulders or Ditches-- Paved Roadway	CO	9/4	Bryan Foster Road	0.00	1.28	7:00AM	3:30PM
Pulling Shoulders or Ditches-- Paved Roadway	CO	22/5	Trubie Run Road	0.00	2.50	7:00AM	3:30PM
SRIC Support Operations	County Wide	County Wide	County Wide	0.00	0.00	7:00AM	3:30PM
Stabilization -- Roadway	CO	44	Guy Hardman Road	2.16	3.31	7:00AM	3:30PM
Flagging	CO	13	Hall Road	0.00	0.00	7:00AM	3:30PM
Canopy Clearing	CO	13	Hall Road	0.00	0.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Install and Maint of Non-Bridge Structures	CO	16	Marion Street	9.150	9.150	7:00AM	3:30PM
Closures							
Construction Projects							
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM
Lighting	CO	7	Equipment Division	0.01	0.11	7:00AM	5:30PM
Purchase Order	CO	6	Turkey Run	0.00	3.93	7:00AM	6:00PM
Utilities/Oil & Gas							
Webster County HQ/Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Flagging	WV	20	Webster Road	0.00	7.00	7:00AM	3:30PM
Removing Ditch Line Obstacles	CO	3	Replete Road	0.00	10.30	7:00AM	3:30PM
Removing Ditch Line Obstacles	CO	7	Elk River Road	0.00	19.87	7:00AM	3:30PM
Removing Ditch Line Obstacles	CO	44	Barnet Run Road	0.00	12.80	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00AM	5:30PM
Utilities/Oil & Gas							
District Seven Heavy Maintenance HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Equipment Shop				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							

Construction Projects							
Utilities/Oil & Gas							
I-79 Section Five HQ/Shop			Georgetown HQ/S	Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00AM	3:30PM
Application of Solid SRIC Material	I	79	I-79	40.00	67.00	7:00AM	3:30PM
Stabilization -- Shoulders	I	79	I-79	40.00	67.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
I-79 Section Four HQ/Shop			Georgetown HQ/S	Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Removing Ditch Line Obstacles	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM
Rest Area Maintenance	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM
Litter Pickup & Disposal	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Construction				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven Maintenance/Equipment Pool				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
Corridor H Section O HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
Stabilization -- Roadway	Upshur County	Upshur County	Upshur County	0.00	0.00	7:00AM	3:30PM
Litter Pickup & Disposal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
SRIC Support Operations	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM
Brush Control -- Machine	Barbour County	Barbour County	Barbour County	0.00	0.00	7:00AM	3:30PM
Bridge							

Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							
District Seven HQ				Worked Limits			
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime
Maintenance							
Bridge							
Heavy Maintenance							
Closures							
Construction Projects							
Utilities/Oil & Gas							

Detail
Brush Control -- Machine
Dead Deer -- Pickup/Removal
Brush Control -- Hand
Stabilization -- Roadway
Brush Control -- Hand
Flagging
Canopy Clearing
Bridge Inspection and Analysis
Bridge Inspection and Analysis
No work scheduled. Contractor plans to return when signal arm is delivered. Estimated delivery between Dec. 19th - 26th.
Friday, Perk plans to continue forming the end posts and cleaning up around the project site while grooving the approach slabs. Bridge is closed to all traffic.
Detail
Canopy Clearing
Skip Patching
Dead Deer -- Pickup/Removal
Brush Control -- Machine
Install and Maint of Non-Bridge Structures
Continuous Temporary Road Closure
Contractors plan to patch bridge substructures and clean up job site. Fast lane closures on I-79 NB & SB are still in effect.
No work scheduled.
No work scheduled until Spring 2026.
All lanes are currently open along I-79 and WV 4. Catts covered all signs and turned around all temporary signs, removed messages from message boards, placed drums to the shoulder, and turned arrow boards/speed monitor trailers away from traffic on both I-79 and WV4.

All lanes are currently open along I-79 and WV 4. Catts covered all signs and turned around all temporary signs, removed messages from message boards, placed drums to the shoulder, and turned arrow boards/speed monitor trailers away from traffic on both I-79 and WV4.
Installing lagging.
Detail
Flagging
Bridge Inspection and Analysis
Bridge Inspection and Analysis
Brush Control -- Machine
Removing Ditch Line Obstacles
Removing Ditch Line Obstacles
Removing Ditch Line Obstacles
Removing Ditch Line Obstacles
Pending more shoulder stone. later on...
No work until further notice.
Detail
Brush Control -- Hand
Flagging
Install Pipe Culverts
Existing lane closures will be in place until completion of the project. NB lane closure to install RPM. No work on site Friday.
Traffic control. Guardrail and rumble strips, weather permitting.
Project is on hold until water line is relocated, tentatively in January. Work zone signs and barrels in front of walls will be left up, but traffic signals will be removed with both lanes open.
HMA, weather permitting. Shoulder stone.
NB and SB left lanes closed. No work onsite.
NB and SB left lanes closed. No work onsite.

Detail
Pulling Shoulders or Ditches-- Paved Roadway
Pulling Shoulders or Ditches-- Paved Roadway
SRIC Support Operations
Stabilization -- Roadway
Flagging
Canopy Clearing
Install and Maint of Non-Bridge Structures
Abutment 2 structure excavation. Forming Abutments. Flaggers and one lane closure only when necessary. No lane closures at this time.
No work scheduled. Work to start back up in the next few weeks.
Shoulder stone.
Detail
Flagging
Removing Ditch Line Obstacles
Removing Ditch Line Obstacles
Removing Ditch Line Obstacles
Prepping and setting steel girders. No work Friday.
No work at site. Work to patch repair and crack injection will resume next week.
Detail
Detail



Detail
Litter Pickup & Disposal
Application of Solid SRIC Material
Stabilization -- Shoulders
Detail
Removing Ditch Line Obstacles
Rest Area Maintenance
Litter Pickup & Disposal
Detail
Detail
Detail
Dead Animal - Not Deer - Pickup/Removal
Stabilization -- Roadway
Litter Pickup & Disposal
SRIC Support Operations
Brush Control -- Machine

































































































































