

Daily Road Report

Reporting Date: 12/19/2025

Barbour County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Brush Control -- Machine	US	250	Junior Road	10.55	17.31	7:00AM	3:30PM	Brush Control -- Machine
Stabilization -- Roadway	CO	10	Pleasant Creek Road	3.89	5.57	7:00AM	3:30PM	Stabilization -- Roadway
Blading -- Unpaved Roadway	CO	10	Pleasant Creek Road	3.89	5.57	7:00AM	3:30PM	Blading -- Unpaved Roadway
Patching of Bituminous Pavements	CO	5	England Road	0.00	3.55	7:00AM	3:30PM	Patching of Bituminous Pavements
Brush Control -- Hand	US	119	Buckhannon/ Grafton Road	0.00	18.68	7:00AM	3:30PM	Brush Control -- Hand
Snow Fence	US	250	Barbour County Highway	9.16	9.17	7:00AM	3:30PM	Snow Fence
Litter Disposal/Support (Non-DOH Forces)	WV	38	Nestorville Road	6.68	12.00	7:00AM	3:30PM	Litter Disposal/Support (Non-DOH Forces)
Flagging	WV	92	Morgantown Pike	17.21	17.41	7:00AM	3:30PM	Flagging
Canopy Clearing	WV	92	Morgantown Pike	17.21	17.41	7:00AM	3:30PM	Canopy Clearing
SRIC Support Operations			County Wide	0.00	0.00	7:00AM	3:30PM	SRIC Support Operations
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00AM	4:00PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM	Bridge Inspection and Analysis
Heavy Maintenance								
Install Pipe Culverts	CO	7/9	Jennie Street	0.07	0.07	7:00AM	3:30PM	Install Pipe Culverts
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00AM	5:30PM	Contractor to return upon power being hooked up.
Bridge Construction	US	250	Philippi Bypass Bridge	0.00	0.82	7:00AM	5:30PM	No work scheduled. Bridge is open to all traffic.
Utilities/Oil & Gas								
Braxton County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Canopy Clearing	CO	28/1	Chemical Town Road	1.89	2.54	7:00AM	3:30PM	Canopy Clearing
Removing Ditch Line Obstacles	CO	28/1	Chemical Town Road	1.85	2.10	7:00AM	3:30PM	Removing Ditch Line Obstacles
Brush Control -- Machine	CO	28/1	Chemical Town Road	1.85	2.10	7:00AM	3:30PM	Brush Control -- Machine
Dead Deer -- Pickup/Removal			Various Routes	0.00	0.00	7:00AM	3:30PM	Dead Deer -- Pickup/Removal
Stabilization -- Shoulders	CO	22	McClain Ridge	8.76	11.24	7:00AM	3:30PM	Stabilization -- Shoulders
Brush Control -- Machine			Various Routes	0.00	0.00	7:00AM	3:30PM	Brush Control -- Machine
SRIC Post Storm Cleanup			Various Routes	0.00	0.00	7:00AM	3:30PM	SRIC Post Storm Cleanup
Bridge								
Heavy Maintenance								
Closures								
Road Closure	CO	28/1	Chemical Town Road	0.00	2.61	N/A	N/A	Continuous Temporary Road Closure
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.96	7:00AM	3:00PM	Contractors plan to finish installing joint seals and open roadway. Slow lane closures on I-79 NB & SB are still in effect.
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM	No work scheduled.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.40	7:00AM	5:30PM	No work scheduled until Spring 2026.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.558	51.706	7:00AM	5:30PM	All lanes are currently open along I-79 and WV 4. Catts covered all signs and turned around all temporary signs, removed messages from message boards, placed drums to the shoulder, and turned arrow boards/speed monitor trailers away from traffic on both I-79 and WV4.

Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00AM	5:30PM	All lanes are currently open along I-79 and WV 4. Catts covered all signs and turned around all temporary signs, removed messages from message boards, placed drums to the shoulder, and turned arrow boards/speed monitor trailers away from traffic on both I-79 and WV4.
Piling	CO	5	South Main Street +2	0.75	1.58	7:00AM	5:30PM	One lane closure full time. Piling wall installation. Unclassified excavation for lagging. Saw cutting road.
Utilities/Oil & Gas								
Gilmer County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Flagging	CO	19	Gassaway Road	4.08	10.26	7:00AM	3:30PM	Flagging
Removing Ditch Line Obstacles	US	33	Stumptown - Glenville Road	0.00	10.70	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	WV	18	Troy - West Union Road	0.00	6.77	7:00AM	3:30PM	Removing Ditch Line Obstacles
Brush Control -- Machine	CO	17	Cedar Creek Road	0.00	5.53	7:00AM	3:30PM	Brush Control -- Machine
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Purchase Order	CO	15	Lower Grass Run	0.00	3.75	7:00AM	6:00PM	Shoulder stone.
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30AM	5:30PM	No work until further notice.
Utilities/Oil & Gas								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Flagging	CO	32	Buckhannon Run Road	1.78	0.00	7:00AM	3:30PM	Flagging
Brush Control -- Machine	US	19	Roanoke - Weston Road	18.50	0.00	7:00AM	3:30PM	Brush Control -- Machine
Brush Control -- Machine	CO	30/14	Vandalia - Skinn Creek Road	0.00	2.77	7:00AM	3:30PM	Brush Control -- Machine
Brush Control -- Hand	CO	11	Vadis Road	0.00	6.63	7:00AM	3:30PM	Brush Control -- Hand
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	US 19 I/C N&S	90.82	90.86	7:00AM	5:00PM	There will be work Tuesday through Friday. Slow lane north bound closure will be set up Wednesday.
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM	
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00AM	5:00PM	Project is on hold until water line is relocated, tentatively in January. Work zone signs and barrels in front of walls will be left up, but traffic signals will be removed with both lanes open.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00AM	5:00PM	NB and SB left lanes closed. No work onsite.
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00AM	3:00PM	NB and SB left lanes closed. No work onsite.
Utilities/Oil & Gas								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Stabilization -- Roadway	CO	32/11	Indian Camp Road	0.95	2.09	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	30/9	Indian Camp Road	3.72	1.50	7:00AM	3:30PM	Stabilization -- Roadway
SRIC Support Operations			County Wide	0.00	0.00	7:00AM	3:30PM	SRIC Support Operations
Brush Control -- Machine	CO	10/10	Yokum Road	0.00	1.62	7:00AM	3:30PM	Brush Control -- Machine
Stabilization -- Roadway	CO	46	Lynn Camp Road	0.00	0.92	7:00AM	3:30PM	Stabilization -- Roadway
Flagging	CO	13	Hall Road	5.90	5.60	7:00AM	3:30PM	Flagging

Canopy Clearing	CO	13	Hall Road	5.90	5.60	7:00AM	3:30PM	Canopy Clearing
Stabilization -- Roadway	CO	42/2	Loudin Road	1.19	1.82	7:00AM	3:30PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM	Abutment 2 pour is schedule has changed to 12/23. Forming and tying rest of the week, preparing for the pour. Flaggers and one lane closure only when necessary. No lane closures at this time.
Lighting	CO	7	Equipment Division	0.01	0.11	7:00AM	5:30PM	Contractor to remobilize on project this month (December) to continue physical work. Work will begin drilling HM foundations upon return. No word on exact date of return.
Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Flagging	WV	20	Webster Road	0.00	7.00	7:00AM	3:30PM	Flagging
Removing Ditch Line Obstacles	CO	3	Replete Road	0.00	10.30	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	7	Elk River Road	0.00	19.87	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	44	Barnet Run Road	0.00	12.80	7:00AM	3:30PM	Removing Ditch Line Obstacles
Bridge								
Heavy Maintenance								
Steel Piling Installation	WV	20	Diana Drive	20.30	20.36	7:00AM	3:30PM	Steel Piling Installation
Closures								
Construction Projects								
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM	No work Friday.
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00AM	5:30PM	Perk will be applying protective coating where they are able to do so.
Utilities/Oil & Gas								
District Seven Heavy Maintenance HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Equipment Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Five HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Litter Pickup & Disposal
Application of Solid SRIC Material	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Application of Solid SRIC Material
Stabilization -- Shoulders	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Stabilization -- Shoulders

Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Four HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Rest Area Maintenance	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM	Rest Area Maintenance
Litter Pickup & Disposal	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM	Litter Pickup & Disposal
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Construction				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Maintenance/Equipment Pool				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Corridor H Section O HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	Dead Animal - Not Deer - Pickup/Removal
Stabilization -- Roadway			Upshur County	0.00	0.00	7:00AM	3:30PM	Stabilization -- Roadway
Litter Pickup & Disposal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	Litter Pickup & Disposal
SRIC Support Operations	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	SRIC Support Operations
Brush Control -- Machine			Barbour County	0.00	0.00	7:00AM	3:30PM	Brush Control -- Machine
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								



