

Daily Road Report		Reporting Date:		1/12/2026				
Barbour County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Stabilization -- Roadway	CO	12/2	Bowmar Hill Road	0.00	0.00	7:00AM	3:30PM	Stabilization -- Roadway
Brush Control -- Machine	CO	21	Mt. Liberty Road	0.00	2.67	7:00AM	3:30PM	Brush Control -- Machine
Flagging	WV	92	Morgantown Pike	18.33	18.53	7:00AM	3:30PM	Flagging
Canopy Clearing	WV	92	Morgantown Pike	18.33	18.53	7:00AM	3:30PM	Canopy Clearing
Bridge								
Bridge Inspection and Analysis	CO	26	N Teter Creek Road	4.40	4.40	7:00AM	4:00PM	Bridge Inspection and Analysis
Bridge Inspection and Analysis	US	250	N Main Street	17.24	17.24	7:00AM	4:00PM	Bridge Inspection and Analysis
Heavy Maintenance								
Closures								
Construction Projects								
Traffic Lighting	US	250	US 250 at Bridge Street Traffic Signal	NB/SB 4.86	NB 5.3/SB 5.43	7:00AM	5:30PM	Pritchard to wait until Subcontractor LMS comes to the project location and complete sidewalks. No estimate of date this will occur at this time.
Utilities/Oil & Gas								
Braxton County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Canopy Clearing	WV	15	Airport Road	1.89	9.40	7:00AM	3:30PM	Canopy Clearing
SWAT/Citizen Requests	CO	18/4	Trigger Gut Road	0.00	6.60	7:00AM	3:30PM	SWAT/Citizen Requests
Hazard/Impact Threat Tree Removal	CO	24	Green Hill Road	0.00	9.70	7:00AM	3:30PM	Hazard/Impact Threat Tree Removal
Brush Control -- Machine	CO	17	Centralia Road	0.00	11.74	7:00AM	3:30PM	Brush Control -- Machine
Stabilization -- Shoulders	CO	24	Green Hill Road	0.00	9.70	7:00AM	3:30PM	Stabilization -- Shoulders
SWAT/Citizen Requests	CO	24/7	Hettie Road	0.00	1.35	7:00AM	3:30PM	SWAT/Citizen Requests
Stabilization -- Roadway	N/A	N/A	Cell Tower Access Road	0.00	3.08	7:00AM	3:30PM	Stabilization -- Roadway
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Bridge Construction	I	79	Burnsville ICHG+3	78.85	79.956	7:00AM	3:00PM	Contractors plan to apply concrete protective coating and clean up job site. Slow lane closures on I-79 NB and SB are now in effect.
Bridge Construction	I	79	I-79 Co 21 Overpass Bridge N&S	54.18	54.21	7:00AM	5:30PM	No work scheduled.
Resurfacing	I	79	Servia - Flatwoods	49.40	71.4	7:00AM	5:30PM	No work scheduled until Spring 2026.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.558	51.706	7:00AM	5:30PM	Possible traffic pattern changes along I-79 NB and SB 1/8/26. One lane closure of fast lanes using traffic controls according to plans. On and exit ramps will remain open. WV 4 under bridge is open to traffic. Prime and subcontractors to mobilize and start demo for patching and injection, NB and SB under the bridges.
Bridge Construction	I	79	Kenton Meadows Sr. Bridges	51.47	51.62	7:00AM	5:30PM	Possible traffic pattern changes along I-79 NB and SB 1/8/26. One lane closure of fast lanes using traffic controls according to plans. On and exit ramps will remain open. WV 4 under bridge is open to traffic. Prime and subcontractors to mobilize and start demo for patching and injection, NB and SB under the bridges.
Piling	CO	5	South Main Street +2	0.75	1.58	7:00AM	5:30PM	One lane closure full time. Piling wall installation. Unclassified excavation for lagging. Saw cutting road. Site C3 is approximately 80% complete. Equipment and materials being moved to site C2.
Utilities/Oil & Gas								
Gilmer County HQ/Shop				Worked Limits				

Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
<b>Maintenance</b>								
Brush Control -- Machine	CO	10	Fink Creek Road	0.00	3.17	7:00AM	3:30PM	Brush Control -- Machine
Brush Control -- Machine	CO	40	Turkey Fork Road	3.64	5.98	7:00AM	3:30PM	Brush Control -- Machine
Removing Ditch Line Obstacles	CO	17	Cedar Creek Road	12.35	18.23	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	42/4	Flower Road	0.00	0.56	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	CO	17/4	Leatherbark Road	3.02	4.05	7:00AM	3:30PM	Removing Ditch Line Obstacles
Removing Ditch Line Obstacles	WV	5	Grantsville - Glenville Road	0.00	13.46	7:00AM	3:30PM	Removing Ditch Line Obstacles
Stabilization -- Roadway	CO	20/1	Hickory Hollow Road	1.20	2.66	7:00AM	3:30PM	Stabilization -- Roadway
Flagging	CO	19	Gassaway Road	7.50	10.26	7:00AM	3:30PM	Flagging
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
Piling	CO	20	Third Run Road +3	1.31	1.85	7:30AM	5:30PM	No work until further notice.
<b>Utilities/Oil &amp; Gas</b>								
Lewis County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
<b>Maintenance</b>								
Brush Control -- Machine	US	19	Walkersville - Roanoke Road	3.50	14.00	7:00AM	3:30PM	Brush Control -- Machine
Pulling Shoulders or Ditches-- Paved Roadways	CO	33/3	Old US Route 33 Road	1.80	1.20	7:00AM	3:30PM	Pulling Shoulders or Ditches-- Paved Roadways
Brush Control -- Hand	CO	26	Laurel Lick Road	2.90	2.50	7:00AM	3:30PM	Brush Control -- Hand
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
Resurfacing	I	79	Roanoke - Jane Lew	90.87	104.15	7:00AM	7:00PM	Guardrail.
Piling	CO	12	Jacksons Mill Road +1	0.17	0.31	7:00AM	5:00PM	Project is on hold until water line is relocated, tentatively in January. Work zone signs and barrels in front of walls will be left up, but traffic signals will be removed with both lanes open.
Bridge Construction	I	79	Harrison County Line N	106.32	106.41	7:00AM	5:00PM	Fast lane closure remains. Small crew working this week.
Bridge Construction	I	79	Harrison County Line S	106.32	106.41	7:00AM	3:00PM	Fast lane closure remains. Small crew working this week.
<b>Utilities/Oil &amp; Gas</b>								
Upshur County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
<b>Maintenance</b>								
Stabilization -- Roadway	CO	34/2	Phillips Ridge Road	0.50	2.91	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	32/11	Phillips Ridge Road	0.00	0.22	7:00AM	3:30PM	Stabilization -- Roadway
Stabilization -- Roadway	CO	42/3	Robinson Road	0.00	2.44	7:00AM	3:30PM	Stabilization -- Roadway
Flagging	CO	13	Hall Road	3.90	2.90	7:00AM	3:30PM	Flagging
Canopy Clearing	CO	13	Hall Road	3.90	2.90	7:00AM	3:30PM	Canopy Clearing
Stabilization -- Roadway	CO	4/23	Shole Road	0.00	0.43	7:00AM	3:30PM	Stabilization -- Roadway
<b>Bridge</b>								
<b>Heavy Maintenance</b>								
<b>Closures</b>								
<b>Construction Projects</b>								
Bridge Construction	CO	11/17	Youth Camp Girder	0.01	0.02	7:00AM	5:00PM	Reinforced backfill at Abutment 2 starting on 1/13/26. Stripping and approach work all week. Flaggers and one lane closure only when necessary. No lane closures at this time.
Lighting	CO	7	Equipment Division	0.01	0.11	7:00AM	5:30PM	Contractor to re-drill where they had to fill collapsing excavation once stable. Geotech will be on the project to verify depths and once verified, they will begin to form and pour footers.

Utilities/Oil & Gas								
Webster County HQ/Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Flagging	WV	20	Webster Road	0.00	7.00	7:00AM	3:30PM	Flagging
Pulling Shoulders or Ditches-- Paved Roadways	CO	48	Cranberry Ridge Road	0.00	4.22	7:00AM	3:30PM	Pulling Shoulders or Ditches-- Paved Roadways
Flagging	CO	9	Erbacon Road	0.00	16.20	7:00AM	3:30PM	Flagging
Pulling Shoulders or Ditches-- Paved Roadways	CO	5/1	Removal Road	0.00	1.97	7:00AM	3:30PM	Pulling Shoulders or Ditches-- Paved Roadways
Bridge								
Heavy Maintenance								
Steel Piling Installation	WV	20	Diana Drive	20.30	20.36	7:00AM	3:30PM	Steel Piling Installation
Closures								
Construction Projects								
Bridge Construction	CO	26/8	Bergoo Road Arch	3.59	3.62	7:00AM	5:30PM	Various site work on both structures. Signs are covered and traffic control is removed until contractor returns at a later date to apply the remaining concrete protective coating.
Bridge Construction	WV	20	Camden on Gauley Arch	0.93	1.03	7:00AM	5:30PM	
Utilities/Oil & Gas								
District Seven Heavy Maintenance HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Equipment Shop				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Five HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Litter Pickup & Disposal	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Litter Pickup & Disposal
Brush Control -- Hand	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Brush Control -- Hand
Removing Ditch Line Obstacles	I	79	I-79	40.00	67.00	7:00AM	3:30PM	Removing Ditch Line Obstacles
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
I-79 Section Four HQ/Shop			Georgetown HQ/S	Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Stabilization -- Shoulders	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM	Stabilization -- Shoulders
Rest Area Maintenance	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM	Rest Area Maintenance
Litter Pickup & Disposal	I	79	Flatwoods- Weston	99.00	67.00	7:00AM	3:30PM	Litter Pickup & Disposal
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								

Utilities/Oil & Gas								
District Seven Construction				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven Maintenance/Equipment Pool				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
Corridor H Section O HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Dead Animal - Not Deer - Pickup/Removal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	Dead Animal - Not Deer - Pickup/Removal
Stabilization -- Roadway			Upshur County	0.00	0.00	7:00AM	3:30PM	Stabilization -- Roadway
Litter Pickup & Disposal	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	Litter Pickup & Disposal
SRIC Support Operations	US	33	Corridor H Highway	0.00	27.14	7:00AM	3:30PM	SRIC Support Operations
Brush Control -- Machine			Barbour County	0.00	0.00	7:00AM	3:30PM	Brush Control -- Machine
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								
District Seven HQ				Worked Limits				
Activity Description	Route Type	Route Number	Route Name	BMP	EMP	StartTime	EndTime	Detail
Maintenance								
Bridge								
Heavy Maintenance								
Closures								
Construction Projects								
Utilities/Oil & Gas								







































































































